



Shadow Wood - Weekly Update Summary

Monday, November 27, 2017

Task	Phase 1	Phase 2	Phase 3	Phase 4	Phase 5	Phase 6	Phase 7	Phase 8	Overall Progress
Drops conduit installed	100%	100%	100%	0%	0%	100%	0%	31%	54%
Fiber drops pulled	13%	100%	42%	0%	0%	0%	0%	0%	19%
Fiber drops spliced (in-unit)	13%	100%	42%	0%	0%	0%	0%	0%	19%
Backbone - Network fiber installed	21%	100%	0%	0%	0%	10%	0%	0%	16%
Backbone - Network fiber spliced	0%	0%	0%	0%	0%	0%	0%	0%	0%
In-unit installation (Hotwire service)	0%	0%	0%	0%	0%	0%	0%	0%	0%
Common Area Data install	0%	0%	0%	0%	0%	0%	0%	0%	0%
Common Area Video install	0%	0%	0%	0%	0%	0%	0%	0%	0%



Notes:

Hotwire had one minor escalations last week

Hotwire Network Installation Progress

