



Shadow Wood - Weekly Update Summary

Wednesday, December 13, 2017

Task	Phase 1	Phase 2	Phase 3	Phase 4	Phase 5	Phase 6	Phase 7	Phase 8	Overall Progress
Drops conduit installed	76%	100%	100%	0%	0%	100%	0%	73%	65%
Fiber drops pulled	9%	100%	42%	0%	80%	0%	0%	0%	29%
Fiber drops spliced (in-unit)	9%	100%	42%	0%	80%	0%	0%	0%	29%
Backbone - Network fiber installed	75%	100%	0%	0%	0%	19%	0%	0%	25%
Backbone - Network fiber spliced	0%	0%	0%	0%	0%	0%	0%	0%	0%
In-unit installation (Hotwire service)	0%	0%	0%	0%	0%	0%	0%	0%	0%
Common Area Data install	0%	0%	0%	0%	0%	0%	0%	0%	0%
Common Area Video install	0%	0%	0%	0%	0%	0%	0%	0%	0%



Highlights:

- * Hotwire had two minor escalations last week
- * Next week Pete from Hotwire will be working with the structural engineer to resolve the roof tile issue
- * Morningside condo installation is on the way and is going well
- * 1.5% increase in production form the previous week
- * The main fiber feed to the property should be complete by early next week
- * Headend Construction is on the way and going well

Shadow Wood - Network Installation Progress

