



# Shadow Wood - Weekly Update Summary

Monday, January 22, 2018

Task	Phase 1	Phase 2	Phase 3	Phase 4	Phase 5	Phase 6	Phase 7	Phase 8	Overall Progress
Drops conduit installed	100%	100%	100%	73%	100%	100%	0%	100%	90%
Fiber drops pulled	100%	100%	100%	73%	80%	100%	0%	73%	78%
Fiber drops spliced (in-unit)	43%	100%	42%	73%	0%	56%	0%	73%	48%
Backbone - Network fiber installed	100%	100%	100%	73%	100%	100%	0%	86%	93%
Backbone - Network fiber spliced	50%	0%	0%	0%	0%	56%	0%	0%	13%
In-unit installation (Hotwire service)	0%	0%	0%	0%	0%	0%	0%	0%	0%
Common Area Data install	0%	0%	0%	0%	0%	0%	0%	0%	0%
Common Area Video install	0%	0%	0%	0%	0%	0%	0%	0%	0%



## Highlights:

- \* 9.6% increase in production from the previous week
- \* Over 90% of the underground construction is complete
- \* 10 total escalations in the past week
- \* Completed backbone splicing in 5 communities
- \* Main fiber feed is at the Headend

# Project Summary

Report Date Monday, January 22, 2018

Phase	Detail Project Update	Total Units by neighbourhood	Drop Conduit		Pull Fiber Drop		Splice Fiber Drop (NIU)		Backbone		Spliced Backbone		In-Unit Installation	
			Previous Week	This week	Previous Week	This week	Previous Week	This week	Previous Week	This week	Previous Week	This week	Previous Week	This week
1	Cedar Glen	30 units												
1	Laurel Meadow	69 units												
1	Morningside	128 units												
1	Tamarind Trace	41 units												
2	Cypress Hammock	116 units												
3	Banyan Cove	22 units												
3	Chartwell	20 units												
3	Hawthorne	45 units												
3	Indigo Isle	36 units												
3	Oakbrook	22 units												
3	Palmetto Ridge	64 units												
3	The Reserve	27 units												
4	Fairview	22 units	0%		0%		0%		0%					
4	Kenwood	26 units	50%						50%					
4	Longleaf	61 units												
4	Northridge	30 units												
4	Plumbago Pointe	13 units	50%						50%					
4	Woodmont	31 units	0%	0%	0%	0%	0%	0%	0%	0%				
4	Woodsedge	26 units	45%						45%					
4	Glen Lakes	35 units							0%	15%				
5	Bay Crest	26 units	50%						50%					
5	Oak Hammock	104 units							50%					
6	Lake Forest	42 units												
6	Cedar Glen	23 units												
6	Mahogany Cove	40 units												
6	Oak Strand	30 units												
6	Sycamore Grove	22 units											90%	
6	Willow Walk	15 units												
6	Summerfield	54 units												
7	Glenview	17 units							0%	0%				
8	Idle Wilde	58 units												
8	Orchid Ridge	67 units												
8	Sweet Bay	38 units												
8	Magnolia Bend	28 units							60%					
8	Ginger Pointe	53 units							65%					
									40%					

Complete 100%  
In-Progress