



Shadow Wood - Weekly Update Summary

Monday, February 12, 2018

Task	Phase 1	Phase 2	Phase 3	Phase 4	Phase 5	Phase 6	Phase 7	Phase 8	Overall Progress
Drops conduit installed	100%	100%	100%	100%	100%	100%	100%	100%	100%
Fiber drops pulled	100%	100%	100%	100%	100%	100%	100%	100%	100%
Fiber drops spliced (in-unit)	100%	100%	42%	0%	80%	93%	0%	0%	52%
Backbone - Network fiber installed	100%	100%	100%	100%	100%	100%	100%	100%	100%
Backbone - Network fiber spliced	100%	100%	100%	0%	0%	100%	100%	0%	63%
In-unit installation (Hotwire service)	0%	0%	0%	0%	0%	0%	0%	0%	0%
Common Area Data install	0%	0%	0%	0%	0%	0%	0%	0%	0%
Common Area Video install	0%	0%	0%	0%	0%	0%	0%	0%	0%



Highlights:

- * 7.2% increase in production from the previous week
- * 100% of the underground construction is complete, with the exception of the fiber from the HE to each of the cabinets
- * 8 total escalations in the past week
- * Completed backbone splicing in 20 communities

Project Summary

Report Date Monday, February 12, 2018

Phase	Detail Project Update	Total Units by neighbourhood	Drop Conduit		Pull Fiber Drop		Splice Fiber Drop (NIU)		Backbone		Spliced Backbone		In-Unit Installation	
			Previous Week	This week	Previous Week	This week	Previous Week	This week	Previous Week	This week	Previous Week	This week	Previous Week	This week
1	Cedar Glen	30 units												
1	Laurel Meadow	69 units					80%							
1	Morningside	128 units												
1	Tamarind Trace	41 units												
2	Cypress Hammock	116 units												
3	Banyan Cove	22 units												
3	Chartwell	20 units												
3	Hawthorne	45 units												
3	Indigo Isle	36 units												
3	Oakbrook	22 units												
3	Palmetto Ridge	64 units												
3	The Reserve	27 units												
4	Fairview	22 units												
4	Kenwood	26 units												
4	Longleaf	61 units												
4	Northridge	30 units												
4	Plumbago Pointe	13 units												
4	Woodmont	31 units												
4	Woodsedge	26 units												
4	Glen Lakes	35 units												
5	Bay Crest	26 units												
5	Oak Hammock	104 units												
6	Lake Forest	42 units												
6	Cedar Glen	23 units												
6	Mahogany Cove	40 units												
6	Oak Strand	30 units												
6	Sycamore Grove	22 units												
6	Willow Walk	15 units												
6	Summerfield	54 units												
7	Glenview	17 units												
8	Idle Wilde	58 units												
8	Orchid Ridge	67 units												
8	Sweet Bay	38 units												
8	Magnolia Bend	28 units												
8	Ginger Pointe	53 units												

Complete 100%
In-Progress